



Ignalina NPP

Ignalina NPP Decommissioning Key Projects

Content



INPP decommissioning: background information

Overview of current status of INPP decommissioning

INPP New Waste Treatment Facilities

New project: Reactor core dismantling

Environmental monitoring



Ignalina NPP - Design and operation



Location: Far north-east corner of Lithuania. Immediately bordering Latvia and Belarus



Design: 2 × RBMK-1500 water-cooled, graphite-moderated channel-type power reactors



Capacity: Intended to supply NW region of former USSR (not Lithuania). After independence, one unit could produce 80% of Lithuanian electricity demand



Operation:

Unit 1 commissioned Dec 1983 / closed Dec 2004

Unit 2 commissioned Aug 1987 / closed Dec 2009



Decommissioning of Ignalina NPP is co-financed by the European Union

Ignalina NPP - Design and operation



Early closure: Required to facilitate EU accession due to safety concerns. **First decommissioning of RBMK-type NPP**



Progress: Planning started in **2001**. Investment projects to open waste-routes started in **2003**. Dismantling started in **2010** (Unit 1) and **2014** (Unit 2)




Licensing: Plant is still licensed as “operating” because of nuclear fuel in the units. Preparation for decommissioning license obtaining is ongoing



Schedule and cost: Completion by end **2038**
Cost approx. **3.4 billion euro** (with 3% inflation and risks)



Staffing: A key factor in immediate dismantling that is being implemented using **INPP’s own resources**. INPP by far the main employer in the region




Ignalina NPP - Strategy and plan



Strategy

- **Immediate Dismantling** selected by Government for technical, social and financial reasons




Final decommissioning plan

- **Technical measures** for dismantling, radioactive waste management and disposal with financial estimate.
- Approved 2005, revised 2014, next update plan 2019; verified and accepted by the EC





Ignalina NPP Decommissioning Plan






Ignalina NPP Decommissioning financing

In accordance with Final Decommissioning Plan (revision 2019):

Total for the remaining decommissioning period 2014-2038 (including inflation + risks)

3.4 MEUR



Content



INPP decommissioning: background information

Overview of current status of INPP decommissioning

INPP New Waste Treatment Facilities

New project: Reactor core dismantling

Environmental monitoring







Scale of Dismantling


The physical scale of the RBMK-1500 reactors is a dismantling challenge

Boeing 747
(to same scale)












Metal to dismantle

16× more than Eiffel Tower
(of which 14½ contaminated)



Ignalina NPP Waste Inventory



Stored Operational Waste (legacy)	Solid Waste A B C	27,000 m ³	  
	Bituminized Waste B	14,000 m ³	
	Cemented Waste C	4,000 m ³	
Decommissioning Waste from Technological equipment D&D	Technological equipment (Steel) A B C	160,000 t	
	Steel A C D E 12,170 t. Graphite D E 3,800 t. Fillers A C 11,940 t.		 
Decommissioning Waste from Buildings demolishing	Concrete 0 A B	900,000 m ³	
	Steel 0 A	200,000 t.	
Spent nuclear fuel	Fuel Assemblies	21,571 item	  

Waste classification

0 Free Release Waste

Short-lived Low Level and Intermediate Level Waste:

A Very Low Level Waste (<0,2 mSv/h)

B Low Level Waste (0,2-2 mSv/h)

C Intermediate Level Waste (>2 mSv/h)

Long-lived Low Level and Intermediate Level Waste:

D Low Level Waste (<10 mSv/h)

E Intermediate Level Waste (>10 mSv/h)






Overview of current status of INPP decommissioning


	x 1000 tons	2010-2019 (in all)	2020 (plan)	2020 (fact)	2010-2038 (in all)
Dismantled:	Equipment	54,2	3,7	0,3	166,9
	Concrete	1,4	3,6	0,2	1 919,4
Waste free-released:	Equipment	44,6	2,6	0,2	124,4
	Concrete	0,0	3,4	0,1	1 754,5

Current status: February 2020





Overview of current status of INPP decommissioning



Dismantling is planned and executed on a block-by-block basis. Dismantling started in Unit 1 in 2010.

New facilities were required for fragmentation and decontamination



General information. The D&D methods that currently using at INPP

Cutting methods:

- Hot cutting – plasma cutting, acetylene oxygen cutting.
- Cold cutting – band saws, electric hand saws, electric and hydraulic shears, etc.



Decontamination methods:

- physical (mechanical) techniques such as blasting, jetting, wiping, brushing, etc
- ultrasonic techniques
- chemical techniques





Overview of current status of INPP decommissioning

Remaining tasks for timely & safe defueling of INPP Units

- Fuel Inspection Hot Cell modification at ISFSF – regulator requirement to ensure handling of old design casks
- Removal of nuclear fuel pellets & metal debris from spent fuel storage pool's Unit 1&2 and transfer to ISFSF with the **last 190th cask – July 2022**



Dismantling and decontamination of the equipment of Units A-2 and V-2



Dismantling and decontamination of the equipment of Units A-2 and V-2



POVEIKIO APLINKAI VERTINIMO ATASKAITA

IAE A-2 IR V-2 BLOKŲ ĮRANGOS IŠMONTAVIMAS IR DEZAKTYVAVIMAS (PROJEKTAS 2210, 1-OJI FAZĖ)



Planuojamos ūkinės veiklos organizatorius Valstybės įmonė Ignalinos atominė elektrinė
PAV ataskaitos rengėjas Ignalinos atominės elektrinės Eksploatacijos nutraukimo departamentas

2019 m.

2 versija



VJ IGNALINOS ATOMINĖ ELEKTRINĖ	A-2 ir V-2 blokų įrangos išmontavimo ir dezaktyvavimo projekto poveikio aplinkai vertinimo ataskaita (2210, 2-asis blokas)	1 lapas iš 226			
		2 versija			
2019-10-16 Nr. 41-3341(15.94.2) Vinagius	2019-10-16 Nr. 41-3341(15.94.2) Išmontavimo nutraukimo projekto valdymas 2210 projektas 1-oji fazė	TVIRTINU Eksploatacijos nutraukimo departamento direktorius TPI vadovas Sergej Krutov, Aleksandr Vetrov			
Pagrindas	Lietuvos Respublikos planuojamos ūkinės veiklos poveikio aplinkai vertinimo įstatymas, 2017 m. birželio 27 d. Nr. XIII-529; VJ IAE eksploatacijos nutraukimo Megaprojekto grafikas, DV'Sod-0115-3, Gf-686(15.80.1); 2210 projekto „A2 ir V2 blokų įrenginių išmontavimas ir dezaktyvavimas“ tikslinis planas, Gf-685(15.94.2); PAV subjekto (VATESI) 2019-07-31 raštas Nr. (13.5-43)22.1-553 su pastabomis 1-ai PAVA versijai; PAV subjekto (PAGD prie VRM) 2019-08-07 raštas Nr. 9.4-1348(10.18) su pastabomis 1-ai PAVA versijai.				
Parengė:					
Padalinys	Pareigybė	Vardas, pavardė, telefono Nr.	Skyrių numeriai	Parašas	Data
PPS	Vyresnysis inžinierius	Aleksandr Šabluk, (8-386) 24459	1, 2, 3, 4	<i>[Signature]</i>	2019-10-15
PPS	Vyresnioji inžinierė	Inga Puodžiukienė, (8-386) 28307	5, 6, 7	<i>[Signature]</i>	2019-10-15
IPPV	Projekto vadovas	Ilya Izmodenov (8-386) 24330	8	<i>[Signature]</i>	2019-10-16
Vizos:					
PVT	Vadovas	Dmitrij Jekaterinčev	Visas dokumentas	<i>[Signature]</i>	2019-10-15
RST	Vadovas	Kęstutis Gediminas	Visas dokumentas	<i>[Signature]</i>	2019-10-16
RATT	Vadovas	Aleksandr Orlov	Visas dokumentas	<i>[Signature]</i>	2019-10-16
AS ir KVS	Vadovas	Jurij Kruglov	2, 3	<i>[Signature]</i>	2019-10-16
DVS	Vadovas	Vidmantas Pranevičius	Visas dokumentas	<i>[Signature]</i>	2019-10-16
Ryšys su kitomis PAV ataskaitos versijomis					
Versija, registracijos numeris	Išleidimo metai	Aprašymas			
1 versija	2019 m.	Pateikta susipažinti visuomenei, PAV subjektams.			
2 versija	2019 m.	Pagal PAV subjekto (VATESI, PAGD prie VRM) pastabų atnaujinta versija.			

POVEIKIO APLINKAI VERTINIMO ATASKAITA IAE A-2 IR V-2 BLOKŲ ĮRANGOS IŠMONTAVIMAS IR DEZAKTYVAVIMAS (PROJEKTAS 2210, 1-OJI FAZĖ)		3 lapas iš 226
TURINYS		2 versija
4.2.3.	Radiologinis poveikis orui	84
4.2.3.1.	Galima radiaktyvųjų išmetimų į atmosferą dėl planuojamos ūkinės veiklos	85
4.2.3.1.1.	Galima oro šiluminė radiaktyvųjų medžiagų šildymas ir išmetimo laisvė	85
4.2.3.1.2.	Radiaktyvųjų išmetimų į aplinkos orą vertinimo tikslinės koncepcijos aprašymas	86
4.2.3.1.3.	Radiaktyvųjų išmetimų į aplinkos orą vertinimo tikslinės koncepcijos aprašymas	87
4.2.3.2.	Radiologinio poveikio matavimo priemonės	90
4.2.4.	Nuorodos	91
4.3.	Durvožemės	93
4.3.1.	Informacija apie vietovę	93
4.3.2.	Galimas poveikis	93
4.3.3.	Poveikio matavimo priemonės	94
4.4.	Žemės paviršius	95
4.4.1.	Informacija apie vietovę	95
4.4.2.	Galimas poveikis	103
4.4.3.	Poveikio matavimo priemonės	103
4.5.	Biologinis paviršius	104
4.5.1.	Informacija apie vietovę	104
4.5.2.	„NATURA 2000“ teritorijos ir kitos saugomos teritorijos	106
4.5.3.	Potencialus poveikis	107
4.5.4.	Poveikio matavimo priemonės	108
4.5.5.	Nuorodos	108
4.6.	Kraštovaizdis	109
4.6.1.	Informacija apie vietovę	109
4.6.2.	Galimas poveikis	109
4.6.3.	Poveikio matavimo priemonės	109
4.7.	Socialinė ir ekonominė aplinka	110
4.7.1.	Informacija apie vietovę	110
4.7.2.	Galimas poveikis	115
4.7.3.	Poveikio matavimo priemonės	115
4.7.4.	Nuorodos	115
4.8.	Kultūros paveldas	116
4.8.1.	Informacija apie vietovę	116
4.8.2.	Galimas poveikis	117
4.8.3.	Poveikio matavimo priemonės	117
4.9.	Vidurinės sveikata	119
4.9.1.	Bendros informacijos	119
4.9.2.	Nuorodos	121
4.9.3.	Radiologinio poveikio IAE darbuotojų ir visuomenės sveikatai	126
4.9.3.1.	Darbuotojų radiacinės saugos normų reikavimas	127
4.9.3.2.	Galimas poveikis darbuotojams	127
4.9.3.3.	Gyventojų radiacinės saugos normų reikavimas	129
4.9.3.4.	Galimas poveikis gyventojams	130
4.9.3.5.	Sauginės apsaugos zona	131
4.9.3.6.	BEO sąstyri, statomi ir planuojami IAE SAZ	131
4.9.3.7.	Radiologinio poveikio matavimo priemonės	134
4.9.4.	Nuorodos	135
5.	POVEIKIO KĄRYNINĖMS SĄLYGOMS	137
5.1.	Galimas poveikis ir poveikio matavimo priemonės	139
5.1.1.	Vanduo	140
5.1.2.	Aplinkos oras	141
5.1.3.	Durvožemės	142
5.1.5.	Biologinis paviršius	143
5.1.6.	Kraštovaizdis	143
5.1.7.	Socialinė ir ekonominė aplinka	143
5.1.8.	Kultūros paveldas	144
5.1.9.	Vidurinės sveikata	144
6.	ALTERNATYVŲ ANALIZĖ	146
6.1.	Darbo stilius organizavimo alternatyvos	146
6.1.1.	Darbo eilės variantai	146



Decommissioning of Ignalina NPP is co-financed by the European Union

Dismantling and decontamination of the equipment of Units A-2 and V-2



General composition of the dismantling waste



Dismantling and decontamination of the equipment of Units A-2 and V-2



Evaluation of the annual effective dose to the representative (the member of the critical group of the population) due to the radiological impact (airborne and waterborne discharges) on the environment from all the Ignalina NPP decommissioning activity for the period of years 2019-2029, mSv

No.	Source of the impact	Year										
		2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029
1.	Proposed activity	-	-	-	3.97E-05	1.08E-04	1.08E-04	7.93E-05	7.93E-05	7.93E-05	7.93E-05	3.97E-05
	D&D of equipment of Units A-2 and V-2, Phase 1 (2210)	-	-	-	3.97E-05	1.08E-04	1.08E-04	7.93E-05	7.93E-05	7.93E-05	7.93E-05	3.97E-05
2.	Activity performed at the INPP site	1.10E-02	8.78E-03	8.78E-03	3.40E-03	3.40E-03	3.40E-03	3.40E-03	3.40E-03	3.40E-03	3.40E-03	3.40E-03
	Liquid waste treatment facility	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03	3.00E-03
	Liquid waste grouting facility, temporary storage of the grouted liquid waste [20]	3.78E-03	3.98E-04	3.98E-04	3.98E-04	3.98E-04	3.98E-04	3.98E-04	3.98E-04	3.98E-04	3.98E-04	3.98E-04
	Project U1DPO	2.54E-06	1.60E-03	1.60E-03	-	-	-					
	Project U2DPO	3.78E-03	3.78E-03	3.78E-03	-	-	-					
	Storage facility for short-lived very low level waste, Project B19-1	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06	2.54E-06
	Project B9-1	3.93E-09	-	-	-	-	-					
	Project B9-1(2)	5.95E-11	-	-	-	-	-					
	Project B9-7(1)	4.15E-04	5.95E-11	5.95E-11	5.95E-11	5.95E-11						
	Project 2203	-	9.25E-09	9.25E-09	9.25E-09	9.25E-09	9.25E-09	9.25E-09	4.62E-09			
	Project 2101	-	0.98E-09	1.96E-09	1.96E-09	1.96E-09	1.96E-09	0.98E-09				
3.	Proposed activities on the INPP site, for which EIA Report were developed previously	8.96E-03	7.84E-03	7.84E-03	7.84E-03	1.28E-02	1.28E-02	1.28E-02	1.28E-02	1.28E-02	1.28E-02	1.28E-02
	ISFSF, Project B1	4.48E-03	4.15E-04	4.15E-04	4.15E-04	4.15E-04	4.15E-04	4.15E-04	4.15E-04	4.15E-04	4.15E-04	4.15E-04
	SWMSF, Project B3/4	5.60E-07	2.94E-03	2.94E-03	2.94E-03	2.94E-03	2.94E-03	2.94E-03	2.94E-03	2.94E-03	2.94E-03	2.94E-03
	SWRF, Project B2	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03	4.48E-03
	Landfill facility for short-lived very low level waste, Project 19-2	-	-	5.60E-07	5.60E-07	5.60E-07	5.60E-07	5.60E-07	5.60E-07	5.60E-07	5.60E-07	5.60E-07
	Surface repository for low and intermediate level short-lived radioactive waste, Project B25	-	-	-	-	5.0E-03	5.0E-03	5.0E-03	5.0E-03	5.0E-03	5.0E-03	5.0E-03
4.	Proposed activities on the INPP site, for which EIA Report were not developed previously											
	D&D of equipment of Units B-1, B-2 and the reactors of Units 1 and 2	<i>EIA development is planned</i>										
	Total dose	2.00E-02	1.66E-02	1.66E-02	1.13E-02	1.63E-02	1.63E-02	1.70E-02	1.70E-02	1.70E-02	1.70E-02	1.66E-02



Content



INPP decommissioning: background information

Overview of current status of INPP decommissioning

INPP New Waste Treatment Facilities

New project: Reactor core dismantling

Environmental monitoring



Ignalina NPP New Waste Facilities




All new waste interim-storage or disposal facilities to be created on, adjacent to, Ignalina NPP site (radius ≈ 1.5 km)



- Simplifies permissions
- Reduces new infrastructure
- Reduces transport
- Facilitates physical protection



Ignalina NPP Opening waste routes



Interim Spent Fuel Storage Facility (B1)



Objectives:

- To build an Interim SF Storage Facility, to manufacture and install all related equipment
- To design and manufacture **191** new-type casks with 80% increased capacity for INPP RBMK-1500 type reactor spent fuel (incl. damaged SF)
- To develop the technologies for casks loading and transportation to ISFSF and install it

Results:

- Start of industrial operation – **5 May 2017**
- Reactor Unit 2 defueling – **28 February 2018**
- 129 casks loaded to date

Next steps:

- SPH Unit 1,2 defueling Intact SF – **2021**
- SPH Unit 1,2 defueling Damaged SF – **2022**



New-type
CONSTOR® RBMK1500/M2
cask

Capacity: 91 assemblies
Diameter: 2.63 m
Empty cask weight: 91 t
Loaded cask weight: 118 t



Solid Waste Management & Storage Facilities (B2/3/4)



Objectives:

- To build facility for treatment of solid operational and radioactive waste from dismantling, comprising:
 - B2 Retrieval Facility (retrieval from existing interim storages and transportation to B3)
 - B3 Processing Facility (sorting and treatment before transportation to B4)
 - B4 Storage Facilities (for long and short lived waste)

Results for B2:


- Start of hot-trials – **9 June 2017**
- Finish of hot-trials – **October, 2018**
- Start of Industrial operation – **April 2019**

Results for B3/4:

- Operational License and start of hot-trials – **13 October 2017**
- Finish of hot-trials – **August 2019**

Next steps:

- License for Industrial operation of B3/4



New Very Low Level Short Lived Waste Storage Facility (B19)




Objective:

- Construction of Landfill type disposal modules for SL VLL waste 60,000 m3 arising from:
 - Operational waste retrieved from B2
 - Units 1 and 2 dismantling

Key dates:

- Landfill Buffer storage facility in operation since **2013**
- The contract for construction works signed on **29 June 2017**
- Construction completion – **2020**



Near Surface Repository for Low and Intermediate Level Short-lived Radioactive Waste (B25)



Objectives:





- Construction of Near Surface Repository for 100 000 m³ Low and Intermediate Level Short-lived Radioactive Waste arising from:
 - ✓ Operational solid waste retrieved from B2
 - ✓ Operational cemented liquid waste
 - ✓ Units 1 and 2 dismantling
- After its closure the surveillance of the repository will be carried out for at least 300 years

Key dates:

- Technical Design and PSAR completed and agreed with state institutions - **May 2017**
- Construction Permit - **May 2017**
- VATESI Licence for Construction and Operation - **November 2017**

Next steps:

- Tender procedures



Content



INPP decommissioning: background information

Overview of current status of INPP decommissioning


INPP New Waste Treatment Facilities

New project: Reactor core dismantling

Environmental monitoring



RBMK-1500 reactor core dismantling





RBMK-1500 reactor core dismantling



Challenges: Reactor dismantling for an RBMK is completely unlike corresponding activity for a pressurised water reactor (PWR/VVER):

VVER-440	RBMK-1500
Reactor vessel is factory-built structure. Can be manipulated as a single component.	All structures fabricated on site and internal components (graphite) assembled <i>in situ</i> .
Dimensions Ø 4.3 x 11.8 m	Dimensions Ø 21 x 25 m
Mass 2,660 tons (steel)	Mass 17,100 tons (various materials)

Closest equivalents to RBMK are Magnox/AGR (UK: Italy, Japan) and UNGG (France: Spain), but limited decommissioning experience.



Annular shielding of INPP reactor core during construction

In excess of 250.000t of irradiated graphite world-wide - 3.400 t at Ignalina NPP



Decommissioning of Ignalina NPP is co-financed by the European Union

RBMK-1500 reactor core dismantling




R3 reactor core dismantling is the key project for INPP decommissioning critical pass

Name of Project:

Units 1 and 2 Reactor Facility Dismantling in area R3 (UP01/R3)

Project objective:

- to develop the dismantling technologies for structures and equipment from INPP Units reactor shaft (in the R3 area);
- to develop the technologies for radioactive waste management generated as a result of both units graphite stacks dismantling;
- to dismantle the reactor structures and equipment from INPP Units reactor shaft applying the developed technologies.



RBMK-1500 reactor core dismantling



SE Ignalina Nuclear Power Plant (INPP) is planning to launch two procurements:

- „Engineering Services Associated with Dismantling of Ignalina NPP Reactor Cores“
- „Support to Ignalina NPP in the fields of project/contract management and technical appraisal“.

The purpose of these procurements is to contribute to the main decommissioning objective of dismantling Unit 1 and Unit 2 zones R3.

One-day seminars „Reactor Core Dismantling“ were organized four times in 2018:

- Seminars were attended by representatives of 46 companies from EU, as well as by representatives of the European Commission, Ministry of Energy, Central Project Management Agency, State Nuclear Power Safety Inspectorate (VATESI), INPP.
- The material of these mentioned seminars is available on the INPP website <https://www.iae.lt/naujienos/pateiktys/25>

INPP has prepared and made public a pre-announcement notice:

<https://ted.europa.eu>

<https://cvpp.eviesiejiipirkimai.lt>

Responses to received questions were published 20 December 2019:

[R3 QUESTIONS-ANSWERS SESSION SUMMARY](#)

The screenshot shows the website for the Ignalina Nuclear Power Plant (INPP) with the title "Reactor Core Dismantling Project R3". The page content includes:

- SE Ignalina Nuclear Power Plant (INPP) is planning to launch two procurements:
 1. „Engineering Services Associated with Dismantling of Ignalina NPP Reactor Cores“
 2. „Support to Ignalina NPP in the fields of project/contract management and technical appraisal“.
- The purpose of these procurements** is to contribute to the main decommissioning objective of dismantling Unit 1 and Unit 2, in particular the reactor core denoted as 'Zone R3'.
- In order to raise awareness of planned procurements, to attract as many potential suppliers as possible to participate in the planned procurements and to provide all potential suppliers with the same detailed information about future procurements, INPP has prepared and made public a pre-announcement notice:
 - <https://ted.europa.eu>
 - <https://cvpp.eviesiejiipirkimai.lt>
- NOTE:** potential bidders were welcome to submit comments and questions until 6 December 2019 by e-mail artiom.valujev@iae.lt
- R3 QUESTIONS-ANSWERS SESSION SUMMARY (published 2019 12 20)**
- Dismantling of two of the world's most powerful RBMK reactors is a decommissioning project with no analogues in the world. The dismantling of Unit 1 is expected to start in 2027 and Unit 2 in 2028.
- Publicizing information on planned reactor dismantling activities is an effective means of attracting the best experts and the most experienced multinational companies to implement this project. One-day seminars „Reactor Core Dismantling“ were organized four times in 2018. The




RBMK-1500 reactor core dismantling



Next main steps:

- To complete **tender documents** preparation
- **R3D.01 and R3S Tenders** announcement by **2020/Q1**



RBMK-1500 reactor core dismantling



R3 tender preparation:

As a part of R3 tender preparation the information, ideas, exchange of experiences with regard to Reactor Dismantling and Waste Routes Optioneering, Concept Design and Environmental Impact Assessment Report Development were collected.

The following activities were undertaken by INPP:

- The set of the meeting/workshop “Experience of Reactors Dismantling” was held (**18th and 25th October , 8th and 15th November 2018**).
- **49 companies** and stakeholders (EC, EBRD, MoE of RL, CPMA, VATESI) have taken part in the workshops
- **In total 19 bid abstracts** and preliminary budgets (9 companies) were provided
- Presentations, INPP answers to the major questions published at INPP web page



<https://www.iae.lt/en/news/press-releases/pre-announcement-of-planned-procurements/376>



Content



INPP decommissioning: background information

Overview of current status of INPP decommissioning

INPP New Waste Treatment Facilities

New project: Reactor core dismantling

Environmental monitoring




Environmental monitoring



National environmental radiological monitoring program - Environmental Protection Agency

- Automated monitoring network (gamma dose rate and gamma spectroscopy) including 5 stations in vicinity of INPP
- Continuous monitoring of radionuclides in aerosols and deposition (including 3 stations in vicinity of INPP)
- Monitoring of radionuclides in water, bottom sediments and biota (including Drūkšiai lake used for cooling)



Average value of annual ambient dose equivalent , 2019 (mSv)



Environmental monitoring



Ignalina NPP radiological monitoring of the environment

The Laboratory of Environmental Monitoring started its activity in 1986 and carried out radiological monitoring of the environment during the INPP operation phase (1986-2009) and also performs monitoring at the decommissioning stage.

The INPP environment monitoring program includes:

- Monitoring of the radionuclides concentration in the air and fallouts;
- Monitoring of the radioactivity of the sewage and drainage water from the INPP site;

Monitoring of the radioactive releases to the air;

- Meteorological observations;
 - Monitoring of the radionuclides concentration in the lake and groundwater;
 - Dose and dose rate monitoring in the sanitary protection zone (3 km) and observation area (30 km);
- Monitoring of the radionuclides concentration in fish, algae, soil, grass, sediments, mushrooms, leaves;
- Monitoring of the radionuclides concentration in food products (milk, potatoes, cabbage, meat, grain-crops).



Environmental monitoring



DV'Sed-0410-3V7	APLINKOS APSAUGA	42 lapas iš 67
	RADIOLOGINIO APLINKOS MONITORINGO PROGRAMA	Pakeit. Nr.

DV'Sed-0410-3V7	APLINKOS APSAUGA	44 lapas iš 67
	RADIOLOGINIO APLINKOS MONITORINGO PROGRAMA	Pakeit. Nr.

DV'Sed-0410-3V7	APLINKOS APSAUGA	46 lapas iš 67
	RADIOLOGINIO APLINKOS MONITORINGO PROGRAMA	Pakeit. Nr.

DV'Sed-0410-3V7	APLINKOS APSAUGA	53 lapas iš 67
	RADIOLOGINIO APLINKOS MONITORINGO PROGRAMA	Pakeit. Nr.

2 PRIEDAS. NUOLATINIO STEBĖJIMO POSTŲ IŠDĖSTYMO SCHEMA



4 PRIEDAS. „NULINIO“ FONO TYRIMO VIETŲ IŠDĖSTYMO SCHEMA




6 PRIEDAS. TLD IŠDĖSTYMO VIETOVĖJE SCHEMA



13 PRIEDAS. SKYLINK SISTEMOS GAMTA DAVYKLIŲ IŠDĖSTYMAS IAE 30 KM ZONOJE



Environmental monitoring



SE Ignalina Nuclear Power Plant

Drūkšinių km, Visagino sav
LT-31500, Lithuania

Phone +370 386 28985

Fax +370 386 24396

E-mail iae@iae.lt

Thank you for attention!



Decommissioning of Ignalina NPP is co-financed by
the European Union